

OFFICE OF INFRASTRUCTURE
 CAPITAL PROJECTS ADMINISTRATION
 CPA PROJECT STATUS REPORT
 PM SORT (All Projects)

No.	No.	ID	Project Name	Department	PM	Council District	Neighborhood	Architect/ Eng.	General Contractor	Scope	Appropriation	Funding Source	Current Phase	Current Phase Completion Date	Design	Bid Opening Date	NTP for Const.	Const. Substantial Completion Date	Construction Closeout/Owner Occupancy	Current Status	Index	
53	1	LIB051	Children's Resource Center Water Damage Repairs	NOPL	JW	A	Mid-City	Concordia	TBD	Repair Interior damages resulting from water infiltration	\$407,845	1-BONDS	3 - Design	10-Mar-24	10-Mar-24	9-May-24	7-Aug-24	23-Feb-25	9-Apr-25	The Design Phase is currently in progress at 77% complete. The next milestone is submission of CD's on April 8, 2024.	5 - Go	
54	2	LIB052	Main Library Feasibility Assessment (through the SD Phase)	NOPL	JW	B	Central Business District	Marrero, Couvillon & Associates LLC	TBD	To assess the existing conditions and propose remedies and/or replacements at HVAC; Elevators; Ceilings and Walls; removal/replacement of patio flooring at the 3rd floor to investigate water infiltration at 1st floor below; and interior and exterior lighting at the 1st level.	\$135,000	1-BONDS	3 - Design	6-Oct-23	6-Oct-23	N/A	N/A	N/A	N/A	N/A	The project is complete. NOPL has appropriated \$9mil to fund repairs recommended in the study. An RFP is being developed to contract with an AE firm to advance the required designs.	0 - Complete
55	3	CFJ059	Main Library Flooring	NOPL	EW	B	Central Business District	N/A	Tuna Construction	Flooring repairs at the Main Public Library.	\$265,425	1-BONDS	0 - Complete	4-Jun-18	4-Dec-17	18-Jan-18	19-Mar-18	4-Jun-18	4-Jun-18	The project is complete.	0 - Complete	
56	4	LIB055	NOPL Citywide Roof/HVAC/Sprinkler Repairs	NOPL	EW	Z-CITYWIDE	Central Business District	MCA, LLC	TBD	Repairs to existing facility roofs, HVAC and sprinkler systems at various libraries throughout the City.	\$2,732,000	1-BONDS	3 - Design	16-Dec-23	16-Dec-23	31-Jan-24	31-Mar-24	27-Sep-24	11-Nov-24	The Bid and Award phase for the boiler replacement project is in progress at 35% complete. The 2nd bid opening was held 1/31/24. The low bidder was ARC Mechanical. The intent to award will be issued the week of 2/5/24.	5 - Go	
57	5	LIB053	NOPL Main Library Backflow Preventer	NOPL	JW	B	Central Business District	CPA	TBD	Installation of a new backflow preventer at the Main New Orleans Public Library.	\$60,000	1-BONDS	2 - Bid & Award	10-Feb-24	10-Feb-24	31-Jan-24	31-Mar-24	15-May-24	29-Jun-24	The Bid & Award phase is currently in progress at 30% complete. Purchasing received (1) Bid and pricing is being discussed with NOPL & AE. The next milestone is to award the project to ARC and should be awarded mid Feb-2024.	5 - Go	
58	6		Nora Navra Library	NOPL	JH	D	Seventh Ward	Manning Architects	CDW Services	Construction of a new approximately 7,800 sq. ft. library building to replace storm damaged library; will contain stacks area, reading area, computer terminals, multipurpose room, and various support spaces (i.e. offices, restrooms, etc.).	\$3,755,157	3-CDBG	0 - Complete	6-Jun-18	3-Apr-17	18-May-17	17-Jul-17	6-Jun-18	5-Aug-18	The project is complete.	0 - Complete	
Total NOPL:											\$7,355,427											